

# Main Process Plant Building Controlled Deconstruction Update

Week of February 13, 2023

## Deconstruction – Main Plant Process Building West

The Department of Energy's West Valley Demonstration Project (WVDP) in New York continues work on the Chemical Process Cell by removing three(3) feet of the 5-foot thick concrete wall from the west side of the Main Plant Process Building (MPPB). Crews are also continuing the controlled deconstruction of the remaining portions of Extraction Cell #3 on the south side.

