

Main Process Plant Building (MPPB) Controlled Deconstruction Update

Week of March 20, 2023

Deconstruction – Removal of Acid Recovery Cell Floor Blocks

The Department of Energy's West Valley Demonstration Project (WVDP) in New York remove reinforced concrete floor blocks from the Acid Recovery Cell as part of the Main Plant Process Building deconstruction. Previously, crews had used a heavy-duty track saw to cut the approximately 900 square feet ARC floor into more than 20 blocks, so they could be safely removed during deconstruction to further reduce the potential spread of contamination.

