

## **Main Process Plant Building (MPPB) Controlled Deconstruction Update**

Week of July 3, 2023

### **Deconstruction of Chemical Process Cell (West Side of MPPB)**

The Department of Energy's West Valley Demonstration Project (WVDP) completed the removal of the Chemical Process Cell Penthouse using a heavy-duty excavator with shear attachment, and a turbomister for dust suppression. This work is part of the ongoing deconstruction of the Main Plant Process Building.

