

Main Process Plant Building (MPPB) Controlled Deconstruction Update

Week of January 8, 2024

Hot Cells

The Department of Energy's West Valley Demonstration Project (WVDP) continues the deconstruction of the Main Plant Process Building in 2024, which is 42 percent complete. Workers remove the Extraction Cell Room using a heavy-duty excavator with a hydraulic hammer attachment. Prior to this work, crews removed and packaged three shield windows from the Process Mechanical Cell.

